



## <u>May 2025</u>

#### **Department Stats/ Key Performance Indicators**

(If your department utilizes KPIs, this section should list and analyze relevant metrics that demonstrate progress towards departmental goals. Use tables, charts, or graphs to present data visually for easy understanding.)

### (NOTE: Total numbers provided for the month of March 2025

• Plans Reviewed for:

Building Department:	27	plans submittals reviewed.
Public Works:	33	plans submittals reviewed.
Planning & Zoning:	9	plans submittals reviewed.

#### • Public Works Permits Received & Issued:

Permit Applications Received:	59
Public Works Permits Issued:	16
Maintenance of Traffic (MOT) Permits Issued:	5
Construction Management Plan (CMP) Issued:	0
Traffic Calming Reviews:	0

#### • Construction Inspections:

254 Inspections took place in the month of

March 2025

)

• Platting:

Plats Submitted: 1 EA

#### • Right-of-Way Maintenance:

Signs Repaired:	7
Potholes Addressed:	1
Branches Removed:	0
Graffiti Removed:	1
Collected Debris (tons):	9.59





• Stormwater Maintenance:

Street Sweeping:	510.64	miles of road swept.
Catch Basin Maintenance:	22, 27	City sections completed.
Floating Debris Removal:	0	miles of canal completed.

#### • Public Transportation Ridership:

Trolley Total Ridership:	51,459	
Route 1:	22,539	
Route 2:	8,476	
Route 3:	10,255	
Route 4:	10,189	
Freebee Total Ridership:	2,581	
Senior On-Demand Ridership:	784	*Pilot Program*

### • Department General Services / Finance:

PWD Phone Calls Received:	427
Doral Queue Sign-Ins:	30
PO Requests Processed:	12
PO Maintenance Processed:	11
Check Requests Processed:	1
Receiving Reports Processed:	84
Private Hauler Applications Processed:	5
Private Hauler Payments Processed:	10

### • In-House Fleet Maintenance:

Work Orders Issued:	109

### • Parking Program:

Pay-By-Phone Revenue:	\$98,042.60
E-Permits Revenue:	\$5,840.00





### **Major Project Updates**

(Describe the major activities and initiatives undertaken during the month. Briefly explain the purpose of each activity, its outcomes, and its alignment with departmental goals. You can use bullet points or numbered lists for improved readability.)

Project Name	Status	Update
NW 66 St. / 102 Ave. / 99	Design and	Roadway widening improvements
Ave. Widening	permitting	along NW 66 St. (97-102 Ave.), NW 102
	phase	Ave. (64-66 St.), and NW 99 Ave. (64-66
	completed	St.). Final approval from DERM and
		SFWMD received on 7/15/2024. The
		project has been submitted to
		procurement for the construction
		phase. Draft ITB (Invitation to Bid)
		process ongoing.
Landmark Traffic	Design and	Design of traffic calming
Calming project	permitting	improvements along Landmark
	phase	Community. Final approval received on
	completed	8/2/2024. The tree permit is pending
		closure by RER. Project construction
		phase awarded at the February 2025
		Council Meeting via Resolution No. 25-
		50.
NW 117 Ave from NW 25	Ongoing	Widening improvements along NW 117
Street to NW 34 St.		Ave. (25-34 St.). Signal warrant study
		submitted to MDCTD for review and
		approval. Approved signal warrant,
		additional scope of work for new traffic
		signal at NW 117 Ave. and NW 34 St.
		submitted for approval at the August
		2024 meeting. Additional design will be
		incorporated at 90% submittals to

### • Engineering (Studies, Design, Permitting):





		original design. The 60% plan
		submitted according to revised
		schedule. 90% plan submitted in
		September 2024. COD Comments on
		90% plans submitted to consultant.
		Open permit with Miami Dade county
		for final approval. Comments have
		been submitted by MDC, and the
		consultant is working on them. Tree
		permit application pending to approve.
Citywide Sidewalk	Design and	Design of proposed sidewalk
Improvements Phase III	permitting	improvements along various locations.
	phase	Design and permitting phase
	completed	completed on 7/15/2024. Project
		awarded an FDOT Grant for
		\$1,000,000.00 in FY 2029. City
		submitted request to FDOT to bring
		funding forward to FY 2027 (closest
		available FY). Ready for Construction
		phase, procurement on hold until grant
		documents are executed and grant
		funding is available.
Doral Police / PW Facility	Completed	Feasibility study to determine if area
Dry Retention Area -		can be used/developed for possible
Feasibility Study (6255		future expansion. Consultant is
NW 102 Ave).		working on alternatives options.
		According to schedule next submittal
		will be on August 30, 2024. Report
		received, under COD review. Final
		Report submitted. The required volume
		to be retained in the retention area
		cannot be reached if a facility is
		constructed. No further action.
	1	I





NW 33 St. / NW 92 Ave.Design and permittingDesign of traffic signal at NW 33 St.&Traffic Signal Designpermitting phase92 Ave., and left turn lane improvements at NW 97 Ave. / 33 St. Consultant revised proposal approved. NTP submitted on 3/27/2024. Pre- design meeting with MDCTD on 4/25/2024. Various meetings with EOR
phase improvements at NW 97 Ave. / 33 St. completed Consultant revised proposal approved. NTP submitted on 3/27/2024. Pre- design meeting with MDCTD on 4/25/2024. Various meetings with EOR
completed Consultant revised proposal approved. NTP submitted on 3/27/2024. Pre- design meeting with MDCTD on 4/25/2024. Various meetings with EOR
NTP submitted on 3/27/2024. Pre- design meeting with MDCTD on 4/25/2024. Various meetings with EOR
design meeting with MDCTD on 4/25/2024. Various meetings with EOR
4/25/2024. Various meetings with EOR
for utilities issues. Design is ongoing.
90% Plans submitted in August 2024.
Plans submitted to MDC by consultant
for permitting purposes. Tree permits
where obtained. MDC TSS permit
obtained. Project ready for
construction phase.
Citywide Pavement Ongoing Design of pavement improvements
Marking Improvements along various locations identified as
deficient. Proposal submitted by
consultant on 4/1/2024. The project
was submitted for approval at the
August 2024 council meeting. NTP
submitted to consultant. The 30%
plans have been submitted, and the
City has sent comments to the
consultant. 60% of the plans have
been submitted. The permit process
with MDC is ongoing. MDCPW
submitted comments; EOR is working
on those comments.
Citywide Milling and Ongoing The project was submitted for approval
Resurfacing and at the August 2024 council meeting.
Pavement Markings NTP submitted to consultant. City
obtained 30% and 60% plans. COD





		provided some comments. Application for Miami Dade County Permit was submitted by Consultant. MDCPW requested a study of one of the crosswalks. The consultant is working on it.
Section 8 Traffic Calming	On hold	The project will be submitted for
Study project.		approval at a later Council Meeting as
		there are concerns with the
		recommendations provided. Re-
		evaluation of original study ongoing.
		On hold until further notice.
NW 112 Ave and NW 50	Ongoing	Design work order to be submitted for
Street Traffic Signal		approval at the September 2024
Design		Council Meeting. 60% plans were
		submitted by consultant. 90% of the
		plans have been submitted to COD.
		The consultant is working on the
		comments provided by City staff.
Sidewalk Design along	Ongoing	The work order was submitted for
NW 104 Ave. from NW 33		approval at the January 2025 Council
St. to NW 41 St.		Meeting. Design ongoing
All Way Stop Control	Completed	All-Way Stop analysis at NW 104 Ave.
warranty analysis at NW		(NW 70 Ln – NW 69 Ter). Requested
104 Ave. between NW 70		proposal to consultant. Consultant
Ln. and NW 69 Terr.		completed the study. The study
		concluded that the intersection does
		not Warrant an all-way stop. No further
		action.
Costa Verde	Ongoing	Requested proposal to consultant. WO
condominium- Do not		done, NTP was submitted on
block intersection		December 2024. Design phase is
		ongoing.





Construction:
---------------

Project Name	Status	Update
Trolley Bus Shelter	Procurement	Contractor executed acceptance of
Improvements		award on 2/24/2025. Construction
		contract agreement in signature
		phase.
Traffic Calming	Procurement	Contractor executed acceptance of
Improvements -		award on 2/25/2025. Construction
Landmark		contract agreement in signature
		phase.
Traffic Calming	On Going	Notice of Awarded executed by
Improvements - Section 7		contractor on 2/21/2025. Construction
		contract agreement in signature
		phase. Project is in permitting phase,
		scheduling site visits with FPL.
Doral Blvd. Entry	Procurement	Pre-Bid held on 9/30/24. Design
Features		completed. Project has been placed
		on March 2025 Council Meeting for
		award.
Milling & Resurfacing:		
WO No. 19	Completed	100% NW 30 Terr. (87 - 84 Ave.)
WO No. 20	Completed	100% NW 30 Terr. (84 - 82 Ave.)
WO No. 18	Completed	100% NW 84 Ave. (33 St. to 30 Terr.)
WO No. 22	Completed	100% NW 84 Ave. (17 to 25 St.)
WO No. 23	Completed	100% NW 84 Ave. (17 to 12 St.)
WO No. 24	Ongoing	95% NW 21 St. (82 to 79 Ave.)
WO No. 27	Completed	100% NW 99 Ave. (62 to 65 St.)
WO No. 29	Ongoing	10% NW 78th Street (Phase 1)
WO No. 30	Ongoing	Permitting, NW 78th Street (Phase 2)
WO No. 33	Ongoing	Permitting, NW 33rd Street (82nd to
		79th Ave)





Miscellaneous Sidewalk		
Repairs:		
WO No. 25	Completed	100% 4725 NW 85 <sup>th</sup> Ave. (ADA Ramp)

### • Stormwater Engineering (Studies, Design, Permitting):

Project Name	Status	Update
Stormwater Vulnerability	Completed	Vulnerability assessment for Citywide
Study		critical facilities.
Stormwater Master Plan:		
Year 4 CIP Sub Basins: F-	Ongoing	Design of stormwater improvements
5, NW 114 Ave, and D-1-1		along NW 105 Ave. (31-33 St.), NW 105
		Ave. (26-28 St.), NW 104 Ave. (26-28
		St.), NW 28 St. (105-104 Ave.), NW 26
		St. (105-104 Ave.), NW 114 Ave. (58-74
		St.), NW 29 St. (79-77 Ct.), NW 77 Ct.
		(29-32 St.). Design ongoing. The 30%,
		60%, & 90% plans have been
		submitted. 90% plans comments
		provided to the consultant. Permit
		process with MDC-DERM ongoing.
Year 1 CIP Sub Basins D-	Pending	Design of stormwater improvements
2-1 and H079 Ave-N		along NW 37 St. (79-77 Ct.), NW 79 Ave.
		(41-58 St.). Proposal Provided by BCC
		Engineering. WO executed. 30% plans
		have been submitted, COD provided
		some comments.
Year 1 CIP Sub Basin D-3-	Completed	Design of stormwater improvements
1	design and	along NW 29 St. (82-79 Ave.). Design
	permitting	100% completed. Engineer completing
	phase	Final review from Miami Dade County
		for final approval. Design and
		permitting phase completed. Draft ITB





		submitted to procurement.
		Construction phase in progress
Drainage improvements-	Ongoing	Proposal negotiation
Vanderbuilt area		
Miscellaneous Designs:		
NW 114 Ave and 57 Ave.	Ongoing	Design of pervious technologies to
Green Infrastructure		mitigate water ponding. Design
Projects		completed. Consultant coordinating
		FPL light pole relocation. Completed
		coordination. Ready for construction
		phase

### • Construction Stormwater:

Project Name	Status	Update
Miscellaneous Storm		
Drain Repairs:		
WO No. 4	Ongoing	50% NW 35 Ln between 87 Ave. & 89 Ct.

## • Transportation:

Project Name	Status	Update
Transportation Master	Completed	Updating the City's Transportation
Plan Update		Masterplan for future projects. Master
		Plas adopted at October 2024 Council
		Meeting. Coordination for future
		projects will follow. No further action.
Congestion Management	Ongoing	Signal Retiming of all traffic signals
Plan		within the City to improve congestion.
		Met with MDC TSS to provide
		deficiencies found and assist MDC with
		dispatching issues in order to provide
		signal timing improvements. Meeting





	I	· · · · · · · · · · · · · · · · · · ·
		with CHA held on 4/26/25 to discuss
		the corridors that CHA will be providing
		signal retiming under Phase 1. Signal
		timing for NW 36 St / NW 41 St
		Submitted to MDC for Review. Pending
		submittal retiming recommendations
		to MDC for NW 87 Ave., NW 107 Ave.
		and NW 25 St. corridors. Comments
		from MDC were provided and revised
		report submitted. Meeting on 9/30/24
		for coordination to implement signal
		timing for NW 36 St. / NW 41 St. Signal
		timing recommendations were
		implemented in January 2025. Data
		collection ongoing to analyze timing
		improvements. Coordination with MDC
		for the implementation at other
		corridors ongoing.
Senior On Demand	Ongoing	Transit on demand for seniors (65+).
Transit Pilot		Program launched on 4/15/24. 7-month
		extension approved at September 2024
		Council Meeting. Hours of operations
		extended for Monday-Thursday and for
		Sunday. September 2024 Council
		approved 7-month extension. April
		2025 council contract was extended
		until June 30, 2026, to coincide with
		FDOT Grant period. Program ongoing.
School Traffic Operation	Ongoing	Updating school TOP of five schools
Plan – Phase 2		within the City. Conditional approval
		from MDC granted. New Work Order
		required to address additional
		comments/request from MDC.





NW 109 Ave. Speed	Ongoing	Speed Data collection completed. City
Count		review completed. Recommendation to
		be provided.
Transit Plan – Update	Ongoing	Requested Scope and Fee from
		Gannett Flemming. Held Kick off
		meeting. Analysis commenced on July
		2024, process ongoing. Coordination
		between CITT and City of Sweetwater
		was conducted for trolley stop
		locations. Public Work Shop was held
		on March 5, 2025.
NW 82 Ave and NW 43 St	Ongoing	NTP issue and data collection has been
/ NW 52 St and Paseo		conducted. Analysis on-going
Blvd		
NW 112 Ave and NW 82	Ongoing	NTP issue and data collection has been
St		conducted. Analysis on-going
Safe Streets for All	Ongoing	Branding Package submitted to Public
Comprehensive Action		Affairs for review. Application is
Plan Grant Application		currently being worked on. Pending
		letter of support template to submit to
		CM office.

## • Facility Maintenance:

Project Name	Status	Update
Facilities – Paint Upkeep	Ongoing	Painting of facilities ongoing.
PD carpet replacement	Complete	Sergeants' open area and offices new
		flooring installed
PD chiller	Complete	Two new coils installation
Carwash repair	Complete	Pump repair
GC garage elevator	Complete	Motherboard replacement





### • Sustainability / General Services:

Project Name	Status	Update
Citywide Sustainability	Ongoing	Adopted by Res. No-24-222. Working
Implementation Plan		with Cloudsyte to develop a customize
(CISP) Dashboard		platform to document the plan.
APWA Accreditation	Ongoing	Accreditation will allow the Department
Process		to document and improve its policies,
		procedures, and practices. On-going
		recurrent meetings with all Divisions.

#### Events

(Detail any events hosted by the department or events the department participated in during the month. Briefly describe the event's purpose, target audience, and key outcomes (e.g., attendance, community engagement, fundraising). List upcoming events for the next month.)

#### • Public Works Signature Events:

Event	Scheduled / Held	Notes
Arbor Day	Jan. 22,2025	Arbor Day events 4 of 12 completed.
Earth Day	Apr. 22, 2025	Earth Day events are being schedule.

#### • Other Events Held:

Event	Scheduled / Held	Notes
Adopt-a-Street	0	No events were held in January.
Events	0	No events were netu in January.

#### Sponsorships/Grants

(Names of sponsors and value received providing cash, goods or services to the City and value received from each sponsor. Names of grants applied for and/or awarded with amount and benefit to the City.)

• General Grants:

Grant Name / Number	Amount	Description
---------------------	--------	-------------





TPO Municipal Grant	Awarded: \$40,000	Grant awarded for the
		development of the City's
		Transportation Master
		Plan.
FDOT TAP Grant	Requested: \$1,002,719	Grant requested for the
		construction phase of the
		Citywide Sidewalk
		Improvements Phase III.
2024 Florida Department	Requested: \$1,825,793	Construction phase of
of transportation County		widening improvements
incentive Grant Program		along NW 117 Ave (25-34
(CIGP)		St.)

#### • Stormwater Grants:

Grant Name / Number	Amount	Description
Huracane Nicole (FEMA	Requested: \$386,386.22	Stormwater Improvement
4680-DR-FL)		Project Sub Basin E7 (NW
		34 St. / 97 Ave.). Applied.
		Completed sub
		application. RFI Session
		in progress.
City of Doral-Green	Requested: \$125,000.00	Several Locations within
Infrastructure Project-		the City limits.
Phase 1		Applied 23 State
		Appropriation Grant
DR-4673 Hurricane Ian	Requested: \$703,495.75	Stormwater
HMGP 2023		Improvements Year 2 Sub
		Basin NW 33 ST (NW 33
		St., 104-97 Ave.). Applied.
		Completed sub
		application. RFI Session
		in progress.





LP-A0511	Awarded: \$500,000.00	Stormwater
		Improvements (Sub
		Basins: H-79AVE-N, D-1-
		1) Awarded.
22PLN48	Awarded: \$165,000.00	Stormwater Vulnerability
		Study Update- Resilient
		Florida
22FRP54	Awarded: \$150,822.00	Stormwater
		Improvements at Sub
		Basin NW 33 ST W-
		Resilient Florida (NW 33
		St., 87-82 Ave.)
MT043	Awarded: \$1,000,000.00	NW 58 Street Outfall
		Project. Grant fully
		reimbursed.
LPA0280	Awarded: \$250,000.00	Stormwater
		Improvements- State
		Grant 2021 App. SW
		Improvements D-3-1 (NW
		29 St., 82-79 Ave.).
4486-087-R (140) Phase 1	Awarded: \$27,495.90	Design Stormwater
		Improvement Year 4
4486-087-R (140) Phase 2	Requested:	Construction Phase
	\$1,666,798.20	Stormwater
		Improvements Year 4.
		Application submitted.
		Pending completion of
		Phase I Design to notice if
		awarded.
State-DEO Stormwater	Requested:	Stormwater Improvement
Improvement F-1-CDMG	\$2,005,582.00	F-1-CDMG Tier II.
Tier II		(Vanderbilt Park)





#### Administration

(Describe key administrative activities undertaken during the month. This could include: Personnel updates (e.g., new hires, training, staff achievements). Process improvements or streamlining initiatives.)

#### • Personnel:

Interviews Held:

	1	Stormwater Utility Manager- Jose Castro
	3	Irrigation System Tech- Michael Araneda, Javier Ibarra, Abraham Garcia
	2	Auto Maintenance Tech- Valentin Davy, Alfredo Solar
	3	Laborer I- Alexander Pineda, Jesus Urbina, Luis Arteaga
New Hires:		
Training:		
Staff Achievements:		

#### • Process Improvements / Initiatives:

Process	Notes
Adopt-a-Street EnerGov	Adopt-a-Street Program application and guidelines
Automation Process	have been revised, and program will re-start in
	January 2025.

#### Other



(Outline any other significant activities undertaken by the department during the month that don't fall under previous categories.)

• N/A