

**Weekley Asphalt Paving, Inc. Quote 07/09/2024**

**RFQ No. 2022-13 Milling, Resurfacing, and Striping Construction Services**

PROJECT: RFQ No. 2022-13 Milling, Resurfacing, and Striping Construction Services  
 LOCATION: WO#35 - NW 78th Avenue from 15th Street to RRX

Contract Amount:	\$176,468.71
10% Contingency:	\$16,042.61
<b>Total</b>	<b>\$176,468.71</b>

<b>RFQ No. 2022-13 Milling, Resurfacing, and Striping Construction Services</b>						
Item No.	Description	Estimated Quantity	Unit	Unit Price	Scheduled Value	Completed %
<b>Mobilization - Maintenance of Traffic</b>						
101-1	Mobilization-Demobilization (Includes dust control methods)	1	EA	\$ 5,000.00	\$ 5,000.00	0.00%
102-1	Maintenance of Traffic (Includes traffic control, pedestrian and vehicles access, signs, barricades, and flagger, as per FDOT Standards, lighting, and steel plates if required)	1	LS	\$ 5,000.00	\$ 5,000.00	0.00%
<b>Milling and Resurfacing - Structural</b>						
104-18	Furnish and Install Erosion Control	6	EA	\$ 300.00	\$ 1,800.00	0.00%
327-70-12	Milling of existing Asphalt Pavement, 1" Avg. depth	5,409	SY	\$ 4.00	\$ 21,636.00	0.00%
337-7-82	Asphalt Concrete Friction Course, Traffic C, FC-9.5, PG 76-22	298	TN	\$ 230.00	\$ 68,540.00	0.00%
520-1	Remove Existing Curb & Gutter, Valley Gutter, Concrete Ribbon (Includes Disposal of Material)	55	SY	\$ 175.00	\$ 9,625.00	0.00%
520-1-09	Construct New Type "D" Concrete Curb (as per FDOT Standards) Includes sub-grade material and prep.)	170	LF	\$ 80.00	\$ 13,600.00	0.00%
520-1-10	Construct New Type "F" Concrete Curb (as per FDOT Standards) Includes sub-grade material and prep.)	20	LF	\$ 100.00	\$ 2,000.00	0.00%
520-3	Construct New Valley Gutter - Concrete (as per FDOT Standards) Includes sub-grade material and prep.)	80	LF	\$ 100.00	\$ 8,000.00	0.00%
<b>STRIPING</b>						
706-1-3	Raised Pavement Marker, Type B	37	EA	\$ 7.00	\$ 259.00	0.00%
710-1	Painted Pavement Marking, Standard, White, Solid, 6"	1,700	LF	\$ 0.75	\$ 1,275.00	0.00%
710-1-2	Painted Pavement Marking, Standard, White, Solid, 12"	46	LF	\$ 1.50	\$ 69.00	0.00%
710-1-4	Painted Pavement Marking, Standard, White, Solid, 24"	30	LF	\$ 3.00	\$ 90.00	0.00%
710-1-7	Painted Pavement Marking, Standard, White Solid Skip 6" (2' to 4')	2088	LF	\$ 0.65	\$ 1,357.20	0.00%
710-1-10	Painted Pavement Marking, Standard, Yellow, Solid, 6"	352	LF	\$ 0.65	\$ 228.80	0.00%
710-1-11	Painted Pavement Marking, Standard, Yellow Solid Skip 6" (10' to 30')	882	LF	\$ 0.65	\$ 573.30	0.00%
710-1-12	Painted Pavement Markings, Standard, White, Message ("RRX")	2	EA	\$ 150.00	\$ 300.00	0.00%
711-1	Thermoplastic, Standard, White, Solid, 6"	1,700	LF	\$ 1.65	\$ 2,805.00	0.00%
711-1-2	Thermoplastic, Standard, White, Solid, 12"	46	LF	\$ 3.50	\$ 161.00	0.00%
711-1-4	Thermoplastic, Standard, White, Solid, 24"	30	LF	\$ 7.00	\$ 210.00	0.00%
711-1-7	Thermoplastic, Standard, White Solid Skip 6" (2' to 4')	2088	LF	\$ 1.70	\$ 3,549.60	0.00%
711-1-10	Thermoplastic, Standard, Yellow, Solid, 6"	352	LF	\$ 1.65	\$ 580.80	0.00%
711-1-11	Thermoplastic, Standard, Yellow Solid Skip 6" (10' to 30')	882	EA	\$ 15.20	\$ 13,406.40	0.00%
711-1-12	Thermoplastic, Standard, White, Message ("RRX")	2	EA	\$ 180.00	\$ 360.00	0.00%
<b>Sub-Total</b>					<b>\$ 160,426.10</b>	<b>0.00%</b>